

February 8, 2024

PARKING

- LOT D is Closed except for 2 ADA spaces.
Pedestrian access to B3 & fields is open.
- LOT F is closed every 1st & 3rd Friday of the month for food distribution.

BUILDING 1

- AV Equipment will be installed in Choral & Band rooms in February.

BUILDING 2

- 1st Floor interior foundation strengthening will continue thru Spring Semester '24.
- Exterior soil drilling is for holes that will be filled up with concrete & vertical steel beams that will provide shoring for the building while new/bigger foundations are being constructed.
- Soil is being stockpiled in Lot L for later use infilling the 1st floor once foundation strengthening is complete.

PARKING

- LOT D is Closed except for 2 ADA spaces.
Pedestrian access to B3 & fields is open.
- LOT F is closed every 1st & 3rd Friday of the month for food distribution.

BUILDING 1

- AV Equipment will be installed in Choral & Band rooms in February.

BUILDING 2

- 1st Floor interior foundation work continues thru Summer '24.
The first of seven areas is complete.
- Exterior shoring is being installed at the Northwest corner (near Building 6) to support existing utilities while foundation and waterproofing work is being completed.
- Soil is being stockpiled in Lot L for later use infilling the 1st floor once foundation & plumbing work is complete.

Finish Date:
SKYB2 January 2025

SKYB2 Contractor:
Wickman

Project Managers:
Heidi: 415-622-6362
Vanessa: 925-536-7084

SKYB2 RENOVATIONS
Weekly update February 8, 2024

SKYLINE COLLEGE MISSION

To empower and transform a global community of learners.